

Northside Drive at Peachtree Creek Bridge Replacement Project

1) PREPARATION	TENTATIVE WORK TIMELINE
Tree Clearing	Mid-March to end May 2019
2) UTILITY RELOCATIONS	TENTATIVE WORK TIMELINE
GA Power Transmission	Mid-March to end May 2019
GA Power Distribution	End May to early/mid-Aug 2019
Atlanta Gas Light	End May to mid-June 2019
Comcast	Early Aug to early Oct 2019
AT&T	Early Oct to mid-Feb 2020
Zayo Fiber	End May to mid-Sept 2019
Crown Castle	Mid-Sept to mid-Nov 2019
Google Fiber	Early Nov to mid-Nov 2019
MCI/ Verizon	Mid-Nov to end Nov 2019
Fiberlight	End Nov to mid-Dec 2019
3) COA UTILITY WORK	TENTATIVE WORK TIMELINE
DWM Sewer/Water	Mid-March 2019 to March 2020
4) PROJECT CONSTRUCTION	TENTATIVE WORK TIMELINE
Begin Construction, Detour	Jan 2020
Project completion	Aug 2021

Summary of Project Activities Schedule

Coordination of these activities and schedules are monitored monthly. Schedules subject to change based on unforeseen weather, field and design conditions. Lane closures may not be required for all activities, but are installed when worker and driver safety are needed. This chart will be updated and shared as often as needed to accurately reflect and convey activities related to the project.