

CITY OF ATLANTA

Woodward Way Pump Station No. 1 Replacement Project

Project Update 12/07/2021



Mikita K. Browning, Commissioner Department of Watershed Management



Woodward Way Pump Station Update



- Upgrade to the pump station to handle larger flows is approximately 98% complete excluding the security enclosure.
- The pump station currently averages ~700,000 gals of daily flow.
- Remaining work include final testing of all components of the pump station.
- Following final testing and approval, the Contractor intends to hand over operations of the pump station to COA.



Security Enclosure Schedule Updates

- Due to the close proximity of the pump station to Peachtree Creek and propensity to flood conditions, additional structural upgrades were necessary based on the most recent flood data obtained leading to additional delays on material delivery to the site.
- Contractor intends to begin security enclosure construction on January 3, 2022 to be completed by April 30, 2022.
- A road closure application was submitted by the contractor for Woodward Way for 1/3/2022 through 2/11/2022, but this is preliminary and not approved yet; contractor will finalize closer to January.



Next Steps

- GDOT extends contract completion date to allow installation of revised security enclosure design.
- Complete installation of security enclosure, lighting and landscaping.
- Anticipated Woodward Way closure is approximately 4-5 weeks with exact dates to be approved.
- Anticipated substantial completion date is by March 30th, 2022 and final completion by April 30th, 2022.



Woodward Way Wall Panel Layout





Woodward Way Panel Layout – View from Northside Dr Intersection





Woodward Way Panel Layout – View Approaching Northside Dr Intersection





CITY OF ATLANTA <u>Project Contact Information</u>

DWM PUBLIC INFORMATION OFFICER:

Kinesia Cato KCato@AtlantaGa.Gov 678-387-9878



Mikita K. Browning, Commissioner Department of Watershed Management