



# RENEWATLANTATSPLOST

## Weekly Update

City of Atlanta  
Renew Atlanta/TSPLOST Program Update  
Week of 12/17/17

**VISION:** Renew Atlanta Bond and TSPLOST will be the industry capital program delivery standard of excellence with consistent high quality and value that delivers innovation, sustainability and equity to our community.

**MISSION:** The City of Atlanta's Renew and TSPLOST programs strive daily to earn the confidence of residents as well as community leadership through innovation and the effective and efficient delivery of over \$500 million of infrastructure. Renew/TSPLOST is reducing the City's infrastructure backlog and increasing economic competitiveness, improving health and safety, environmental sustainability and mobility in our transportation, public buildings and spaces. Through smart business practice and transparency in operations, we will attract partnerships in delivery that increase competition while continually assessing quality and performance. Strong, effective program and project controls, financial management, equity in design and prioritization of internal and external communication are deeply rooted in a culture of excellence and integrity. Every day is a day of accomplishment.



Marion Avenue  
Sidewalk and ADA Project



Sylvan Road  
Resurfacing Project



DPW Sanitation Building  
Construction Project

### Program Funding Key

Renew Atlanta Projects
TSPLOST Projects
Renew Atlanta + TSPLOST Projects

\* Expected Completion Date is weather dependent.

\*\*Substantially Complete – Project constructed. Minor corrections or adjustments remaining. Project not officially accepted.

\*\*\*There were five available construction days this week. It is estimated two days for the week will be compromised by the weather.

## Projects Underway the Week of 12/17/17 – 12/23/17

Resurfacing				
Project Name	Project Limits		Council District(s)	Expected Completion Date *
Harbin Road	Campbellton Road	Cascade Road	11	01/31/2018
Edgewood Avenue	Park Place	Jackson Street	2 & 5	Substantially Complete **
Jackson Street	Edgewood Avenue	Auburn Avenue	2	Substantially Complete **
Auburn Avenue	Peachtree Street	Jackson Street	2 & 5	Substantially Complete **
Peachtree Street	Auburn Avenue	Ellis Street	2	Substantially Complete **
Ellis Street	Peachtree Street	Carnegie Way	2	Substantially Complete **
Carnegie Way	Ellis Street	Andrew Young International Boulevard	2	Substantially Complete **
Andrew Young International Boulevard	Carnegie Way	Centennial Olympic Park Drive	2 & 4	Substantially Complete **
Centennial Olympic Park Drive	Andrew Young International Boulevard	Luckie Street	2 & 4	Substantially Complete **
Luckie Street	Centennial Olympic Park Drive	Peachtree Street	2	Substantially Complete **
Gilbert Street	Vickers Street	East Confederate Avenue	1	Substantially Complete **
Rosalia Street	Park Avenue	Boulevard	1	Substantially Complete **
Hansell Street	Cameron Street	Glenwood Avenue	1	Substantially Complete **
Brookline Street	Murphy Avenue	Metropolitan Parkway	12	Substantially Complete **
Polar Rock Road	Pryor Road	Macon Drive	12	Substantially Complete **
Bagwell Drive	Polar Rock Road	Pegg Road	12	Substantially Complete **
Springdale Place	Springdale Road	Springdale Circle	12	Substantially Complete **
Springdale Road	Perkerson Road	City Limits	12	Substantially Complete **
Hollow Tree Lane	Empire Boulevard	Dead End	12	Substantially Complete **
Empire Way	Empire Boulevard	Dead End	12	Substantially Complete **
Gayles Court	King Smith Road	Cul-de-sac	12	Substantially Complete **
King Smith Road	Sandys Lane	Gayles Court	12	Substantially Complete **



Avondale Avenue	East Confederate Avenue	Turpin Avenue	1	Substantially Complete **
Francis Avenue	Boulevard	Edie Avenue	1	Substantially Complete **
Marion Avenue	Home Avenue	Ormewood Avenue	1	Substantially Complete **
Muse Street	Ralph David Abernathy Boulevard	Lucile Avenue	4	Substantially Complete **
York Avenue	Lee Street	Joseph E. Lowery Boulevard	4	Substantially Complete **
Bent Creek Way	Campbellton Road	Traffic Circle	11	Substantially Complete **
Fairburn Road Phase 2	Campbellton Road	Campground Road	11	Substantially Complete **
Fairburn Road Phase 3	City Limits	Railroad Tracks (50' Before Welcome All Road)	11	Substantially Complete **
Stone Hogan Connector	Stone Road	City Limits	11	Substantially Complete **
Niskey Lake Road Phase 2	Danforth Road	Heatherwood Drive	11	12/22/2017
Hemphill School Road	Fairburn Road	Delmar Lane	10	12/22/2017
Browntown Road NW	Bolton Road	Hollywood Road	9	12/22/2017
North Camp Creek	Stone Hogan Connector	Stone Road	1	12/22/2017
Richland Road	Gaston Street	Lawton Street	4	01/31/2018
Fairway Circle	Greenleaf Circle	Sahara Drive	9	01/31/2018
King Smith Road	Hutchens Road	Waynes Court	12	01/31/2018
Waynes Court	King Smith Road	Sandys Lane	12	01/31/2018
Sandys Lane	Waynes Court	King Smith Road	12	01/31/2018
Rays Lane	Waynes Court	Sandys Lane	12	01/31/2018
Pickfair Way	Fair Drive	Ashwood Avenue	12	01/31/2018
Stanton Road	Campbellton Road	City Limits	12	01/31/2018
Sylvan Road	Murphy Avenue	Langford Parkway	12	01/31/2018

Sidewalk/ADA Ramp Installation				
Project Name	Project Limits		Council District(s)	Expected Completion Date *
470 Flat Shoals Avenue	Metropolitan Avenue	Glenwood Avenue	5	12/31/2017
Sylvan Road	Murphy Avenue	Lakewood Parkway	12	Substantially Complete **



Complete Streets				
Project Name	Project Limits		Council District(s)	Expected Completion Date *
East Paces Ferry Road - Path 400 (Partnered with Buckhead CID)	Path 400 Trail	Roxboro Road	7	08/17/2018

Lynhurst Complete Street Project				
Project Type	Project Limits		Council District(s)	Expected Completion Date *
Sidewalk & ADA Installation	Cascade Road	MLK Jr. Drive	10	Complete
Resurfacing	Cascade Road	MLK Jr. Drive	10	Substantially Complete **
Lighting	Cascade Road	MLK Jr. Drive	10	Complete
Drainage	Cascade Road	MLK Jr. Drive	10	Complete

Traffic Communication Corridor and Signal Upgrades				
Project Name	Project Limits		Council District(s)	Expected Completion Date *
Campbellton Road	I-285	Lee Street	4, 11, & 12	12/31/2019
Centennial Olympic Park Drive (TCC)	Andrew Young International Drive	North Avenue	2,3, & 4	01/31/2018

Multiuse Trails				
Project Name	Project Limits		Council District(s)	Expected Completion Date *
Proctor Creek Greenway	Donald Lee Hollowell Parkway	Johnson Road	9	May 2018

Municipal Facilities – Citywide/Local				
Project Name	Project Location		Council District(s)	Expected Completion Date *
AFR 8 (Construction/Design)	1711 Marietta Boulevard NW		9	03/15/2018
AFR 12 (Design/Construction)	1288 Dekalb Avenue NE		2	04/02/2018
AFR 14 (Construction)	1203 Lee Street NE		4	03/02/2018
AFR 16 (Construction)	1048 Joseph E Boone Boulevard NW		4	12/29/2017
AFR 19 (Design)	1063 North Highland Avenue NE		6	05/30/2018
AFR 20 (Design)	590 Manford Road SW		12	03/25/2018
AFR 23 (Design)	1545 Howell Mill Road NW		9	03/01/2018
AFR 25 (Construction)	2349 Benjamin E. Mays Drive SW		10	03/22/2018
AFR 26 (Design)	2970 Howell Mill Road NW		8	04/01/2018
AFR 29 (Design)	2167 Monroe Drive NE		6	12/30/2017
DPW Warehouse/Office- Transportation (Claire Drive) (Construction)	Claire Drive		Citywide	02/28/2018
DPW Service Building (Claire Drive)	Claire Drive		Citywide	02/28/2018



(Construction)			
DPW Sanitation Shop/Garage/Offices (Claire Drive) (Construction)	Claire Drive	Citywide	02/28/2018
Lang Carson Window (construction)	100 Flat Shoal Avenue SE	5	01/27/2017
AFR 28 Pavilion (Assessment)	1925 Hollywood Road NW	9	12/23/2017
APD Zone 4 (Design)	1125 Cascade Circle SW	11	03/09/2018
Municipal Court Pedestrian Bridge, Procurement	150 Garnett Street SW	Citywide	April 2018
East Lake Park (Bid/Award)	2617 Memorial Drive SW	5	January 2018

Public Art			
Project Name	Project Location	Council District(s)	Expected Completion Date *
Our City	Ponce De Leon Avenue	2	01/12/2018
Threshold	Boone Park	3	01/30/2018

VIC – Citywide/Local			
Project Name	Project Location	Council District(s)	Expected Completion Date *
License Plate Readers/Slingshot	Multiple Zones	Citywide	04/30/2018

## Projects Scheduled for the Week of 12/24/17 – 12/30/17

Resurfacing				
Project Name	Project Limits		Council District(s)	Expected Completion Date *
Harbin Road	Campbellton Road	Cascade Road	11	01/31/2018
Edgewood Avenue	Park Place	Jackson Street	2 & 5	Substantially Complete **
Jackson Street	Edgewood Avenue	Auburn Avenue	2	Substantially Complete **
Auburn Avenue	Peachtree Street	Jackson Street	2 & 5	Substantially Complete **
Peachtree Street	Auburn Avenue	Ellis Street	2	Substantially Complete **
Ellis Street	Peachtree Street	Carnegie Way	2	Substantially Complete **
Carnegie Way	Ellis Street	Andrew Young International Boulevard	2	Substantially Complete **
Andrew Young International Boulevard	Carnegie Way	Centennial Olympic Park Drive	2 & 4	Substantially Complete **



Centennial Olympic Park Drive	Andrew Young International Boulevard	Luckie Street	2 & 4	Substantially Complete **
Luckie Street	Centennial Olympic Park Drive	Peachtree Street	2	Substantially Complete **
Gilbert Street	Vickers Street	East Confederate Avenue	1	Substantially Complete **
Rosalia Street	Park Avenue	Boulevard	1	Substantially Complete **
Hansell Street	Cameron Street	Glenwood Avenue	1	Substantially Complete **
Brookline Street	Murphy Avenue	Metropolitan Parkway	12	Substantially Complete **
Polar Rock Road	Pryor Road	Macon Drive	12	Substantially Complete **
Bagwell Drive	Polar Rock Road	Pegg Road	12	Substantially Complete **
Springdale Place	Springdale Road	Springdale Circle	12	Substantially Complete **
Springdale Road	Perkerson Road	City Limits	12	Substantially Complete **
Hollow Tree Lane	Empire Boulevard	Dead End	12	Substantially Complete **
Empire Way	Empire Boulevard	Dead End	12	Substantially Complete **
Gayles Court	King Smith Road	Cul-de-sac	12	Substantially Complete **
King Smith Road	Sandys Lane	Gayles Court	12	Substantially Complete **
Avondale Avenue	East Confederate	Turpin Avenue	1	Substantially Complete **
Francis Avenue	Boulevard	Edie Avenue	1	Substantially Complete **
Marion Avenue	Home Avenue	Ormewood	1	Substantially Complete **
Muse Street	Ralph David Abernathy Boulevard	Lucile Avenue	4	Substantially Complete **
York Avenue	Lee Street	Joseph E. Lowery Boulevard	4	Substantially Complete **
Bent Creek Way	Campbellton Road	Traffic Circle	11	Substantially Complete **
Fairburn Road Phase 2	Campbellton Road	Campground Road	11	Substantially Complete **
Fairburn Road Phase 3	City Limits	Railroad Tracks (50' Before Welcome All Road)	11	Substantially Complete **
Stone Hogan Connector	Stone Road	City Limits	11	Substantially Complete **
Niskey Lake Road, Phase 2	Danforth Road	Heatherwood Drive	11	12/22/2017
Hemphill School Road	Fairburn Road	Delmar Lane	10	12/22/2017





Browntown Road NW	Bolton Road	Hollywood Road	9	12/22/2017
North Camp Creek	Stone Hogan Connector	Stone Road	1	12/22/2017
Stanton Road	Campbellton Road	City Limits	12	12/22/2017
Fairburn Road	Ginnis Road	Howell Drive	10	01/31/2018
Bolton Road	Martin Luther King Jr. Drive	Fulton Industrial Boulevard	10	12/22/2017
Collier Drive	Collier Court	Linkwood Road	10	01/31/2018
Sylvan Road	Murphy Avenue	Langford Parkway	12	01/31/2018
Richland Road	Gaston Street	Lawton Street	4	01/31/2018
Fairway Circle	Greenleaf Circle	Sahara Drive	9	01/31/2018
King Smith Road	Hutchens Road	Waynes Court	12	01/31/2018
Waynes Court	Kings Smith Road	Sandys Lane	12	01/31/2018
Sandys Lane	Waynes Court	King Smith Road	12	01/31/2018
Rays Lane	Waynes Court	Sandys Lane	12	01/31/2018
Pickfair Way	Fair Drive	Ashwood Avenue	12	01/31/2018
Stanton Road	Campbellton Road	City Limits	12	01/31/2018
Sylvan Road	Murphy Avenue	Langford Parkway	12	01/31/2018

Sidewalk/ADA Ramp Installation				
Project Name	Project Limits		Council District(s)	Expected Completion Date *
Sylvan Road	Murphy Avenue	Lakewood Parkway	12	Substantially Complete **
470 Flat Shoals Avenue	Metropolitan Avenue	Glenwood Avenue	5	12/31/2017

Complete Streets				
Project Name	Project Limits		Council District(s)	Expected Completion Date *
East Paces Ferry Road - Path 400 (Partnered with Buckhead CID)	Path 400 Trail	Roxboro Road	7	08/17/2018

Lynhurst Complete Street Project				
Project Type	Project Limits		Council District(s)	Expected Completion Date *
Sidewalk & ADA Installation	Cascade Road	MLK Jr. Drive	10	Complete
Resurfacing	Cascade Road	MLK Jr. Drive	10	Substantially Complete **
Lighting	Cascade Road	MLK Jr. Drive	10	Complete
Drainage	Cascade Road	MLK Jr. Drive	10	Complete

Traffic Communication Corridor and Signal Upgrades			
Project Name	Project Limits	Council District(s)	Expected Completion



				<b>Date *</b>
Campbellton Road	I-285	Lee Street	4, 11, & 12	12/31/2019
Centennial Olympic Park Drive (TCC)	Andrew Young International Drive	North Avenue	2, 3, & 4	01/31/2018

<b>Multiuse Trails</b>				
<b>Project Name</b>	<b>Project Limits</b>		<b>Council District(s)</b>	<b>Expected Completion Date *</b>
Proctor Creek Greenway	Donald Lee Hollowell Parkway	Johnson Road	9	May 2018

<b>Municipal Facilities – Citywide/Local</b>			
<b>Project Name</b>	<b>Project Location</b>	<b>Council District(s)</b>	<b>Expected Completion Date *</b>
AFR 8 (Construction/Design)	1711 Marietta Boulevard NW	9	03/15/2018
AFR 12 (Design/Construction)	1288 Dekalb Avenue NE	2	04/02/2018
AFR 14 (Construction)	1203 Lee Street NE	4	03/02/2018
AFR 16 (Construction)	1048 Joseph E Boone Boulevard NW	4	12/29/2017
AFR 19 (Design)	1063 North Highland Avenue NE	6	05/30/2018
AFR 20 (Design)	590 Manford Road SW	12	03/25/2018
AFR 23 (Design)	1545 Howell Mill Road NW	9	03/01/2018
AFR 25 (Construction)	2349 Benjamin E. Mays Drive SW	10	03/22/2018
AFR 26 (Design)	2970 Howell Mill Road NW	8	04/01/2018
AFR 29 (Design)	2167 Monroe Drive NE	6	12/30/2017
DPW Warehouse/Office-Transportation (Claire Drive) (Construction)	Claire Drive	Citywide	2/28/2018
DPW Service Building (Claire Drive) (Construction)	Claire Drive	Citywide	2/28/2018
DPW Sanitation Shop/Garage/Offices (Claire Drive) (Construction)	Claire Drive	Citywide	2/28/2018
Lang Carson Window (construction)	100 Flat Shoal Avenue SE	5	1/27/2018
APD Zone 4 (Design)	1125 Cascade Circle SW	11	03/09/2018
Municipal Court Pedestrian Bridge, Procurement	150 Garnett Street SW	Citywide	April 2018
East Lake Park (Bid/Award)	2617 Memorial Drive SW	5	January 2018

<b>Public Art</b>			
<b>Project Name</b>	<b>Project Location</b>	<b>Council District(s)</b>	<b>Expected Completion Date *</b>
Our City	Ponce De Leon Avenue	2	01/12/2018
Threshold	Boone Park	3	01/30/2018





VIC – Citywide/Local			
Project Name	Project Location	Council District(s)	Expected Completion Date *
License Plate Readers/Slingshot	Multiple Zones	Citywide	04/30/2018



Bike Lanes				
Road	Bike Infrastructure Type	Miles	Year Completed	
10 <sup>th</sup> Street	Two Way Protected Bike Lane	0.7	2016	Enhanced
Avon Avenue	Uphill Bike Lanes/Downhill Shared Lanes	1.6	2016	New
Berne Street	Uphill Bike Lanes/Downhill Shared Lanes	1.1	2016	Partially Enhanced/Partially New
Cleveland Avenue	Bikes Lanes	2.1	2016	New
Dill Avenue	Uphill Bike Lanes/Downhill Shared Lanes	0.9	2016	New
East Andrews Drive	Bike Lanes	0.35	2016	Enhanced
Jefferson Street	Bike Lanes	0.9	2016	New
Macon Drive	Bike Lanes	1.3	2016	New
Murphy Avenue	Bike Lanes	1.6	2016	Enhanced
South Gordon Road	Shared Lane Markings	0.05	2016	New
Sylvan Road	Bike Lanes	1.1	Expected completion 2018	New (Under Construction)
Proctor Creek Greenway	Trail	1.8	Expected Completion 2018	New (Under Construction)
East Paces Ferry Road	Trail	0.6	Expected Completion 2018	New (Under Construction)

# Periodic Horizontal Metrics

## In Place Data

In Place Road Length (MI)	New Sidewalk* Length (LF)	Remove & Replace Sidewalk* Length (LF)	C&G Length (LF)	Granite** Curb (LF)	ADA Ramps (EA)	New & Enhanced Bike Lane (MI)
62.72	1071	23290	11549	1036	738	20.2

## Under Construction Data

Under Construction Road Length (MI)	New Sidewalk* Length (LF)	Sidewalk* Length (LF)	C&G Length (LF)	Granite** Curb (LF)	ADA Ramps (EA)	Under Construction Bike Lane (MI)
8.16	1448	3647	30	60	53	2.2

## Under Contract (Planned) Data

Under Contract Road Length (MI)	New Sidewalk* Length (LF)	Sidewalk* Length (LF)	C&G Length (LF)	Granite** Curb (LF)	ADA Ramps (EA)	Planned Bike Lane (MI)
38.36	33	612	0	0	193	2.6

\* Sidewalk includes any driveways corrected.

\*\* Granite Curb includes adjusted, removed & replaced, and new.

*This data will be updated periodically throughout the year.*

# HIGHLIGHTS THIS WEEK



*On December 11, 2017, The Renew Atlanta/TSPLOST team visited Molly B's Restaurant, inside the Mercedes Benz Stadium, for the Annual Vertical Holiday Luncheon. It was also Larry Odom's birthday, sending him well wishes!*





*On December 12, 2017, Renew Atlanta, Path Foundation, and partners broke ground on the Northwest Beltline Connector Trail project. In attendance were Renew Atlanta/TSPLOST Project Management Officer Michele Wynn; Atlanta Memorial Park Conservancy Executive Director Catherine Spillman; District 8 City Council Member Yolanda Adrean; PATH Foundation Executive Director Ed McBrayer; and Department of Parks and Recreation Commissioner Amy Phoung.*



*On December 15, 2017, Renew Atlanta/TSPLOST celebrated the holidays with an ugly sweater and potluck luncheon.*